

PUBLIC WORKS
1113 BROADWAY
P.O. BOX 218
HIGHLAND, IL 62249



Public Works

(6 1 8) 6 5 4 - 6 8 2 3

AUGUST 6, 2010

- The flower for August is the gladiolus. Gladiolus means splendid beauty.
- Happy August to all the golfers. August is National Golf Month
- August 8 is Sneak some Zucchini onto your Neighbor's Porch Night
- August 10 is National S'mores Day

Joe Gillespie
Director

Jeff Dortch
Interim Asst. Director

Sherry Kesner
Administrative Asst.

Mike Lengermann
Supervisor ST & A

Russ Parker
Supervisor W & S

Bill Zimmer
Supervisor WRF

Bob Wittenborn
Supervisor WTP

Road Closure Information

Sportsman Road Intersection Closing

The Koepfli Lane Extension includes an upgrade to Sportsman Road at its intersection with Koepfli Lane. The work will include the removal and replacement of Sportsman Road approximately 340 linear feet east and west of the existing intersection with Frank Watson Parkway. The new intersection will be concrete with curb and gutters.

Due to the intersection upgrade, the contractor will be closing the intersection of Sportsman Road and Frank Watson Parkway for a period of approximately two weeks beginning Wednesday August 18th. The work is

scheduled to be completed by the end of the month.



During this time, traffic on Sportsman Road will be redirected to avoid the road closure. The set detours for the closed intersection will be:

Traveling west to east on Sportsman Road –

- Turn right (South) on Chase Way
- Turn left (East) on Field Crossing Drive
- Turn right (South) onto Frank Watson Parkway

Traveling east to west on Sportsman Road –

- Turn left (South) on Plaza Drive
- Turn right (West) on US Route 40
- Turn right (North) on Frank Watson Parkway

The entire project is scheduled to be completed by the first week in December.

Project Up-Dates

Koepfli Lane -

The contractor, Baxmeyer, has poured the northbound and center lanes from Sportsman Road to the Villas at Pine View. Within the next few weeks the contractor plans to pour the southbound lane.

Iberg Road -

The contractor, Cox & Sons, has poured the first phase of the

northbound and southbound lanes. Within the next few weeks the contractor plans on pouring the curbing and transferring traffic onto the new road.

Main Street Parking Lots-

Both parking lots in this project are essentially complete. Final touches, signage and sod, will finish the project.

Main Street / Walnut Street Resurfacing-

Work finally began this week and is expected to be in full swing on this project in the coming week.

Highland Dam Construction-

This week the council approved Director Gillespie's recommendation to award this project to L. Keeley Construction of Sauget.