

1113 BROADWAY  
HIGHLAND, IL 62249



- All City offices will be closed on **M o n d a y , September 5th** in observance of the **Labor Day Holiday**.
- Crews return to their regular schedule of **8 : 0 0 a m - 4 : 3 0 p m** on **T u e s d a y , September 6th**.

**Joe Gillespie**  
Director

**Mike Lengermann**  
Supervisor ST & A

**Russ Parker**  
Supervisor W&S

**Bill Zimmer**  
Supervisor WRF

**Mike Buss**  
Supervisor WTP

**Clint Conrad**  
Resident Engineer

**Sherry Kesner**  
Admin. Assistant

# Public Works

( 6 1 8 ) 6 5 4 - 6 8 2 3

S E P T E M B E R 2 , 2 0 1 1

## Summer Wrap - Up

- Punch list items were addressed completing the Koepfli Lane Extension and the Iberg Road Realignment projects.
- A pre-construction meeting for the final phase of the spillway repair was held in early May and repairs began in June. Korte & Luitjohan Contractors of Highland completed the project in early August. Their bid of \$89,840 was the lowest of the five bids that were received.
- A smooth start to the school year was helped by the completion of the



Troxler Avenue Rehabilitation project. Quality Saw and Seal cut out all the joints on the eastbound and westbound lanes. Dowel bars were inserted in the joints to prevent surface movement. The contractor smoothed the surface via diamond grinding. The center traffic lane received the diamond grind process only. The thumping was removed, stripes and paw prints added, and the project was completed prior to the beginning of school on August 16.

- The Iberg Road / Glik Park Multi-Use Path Construction project was completed this week. Gleeson Asphalt installed a new 10' wide path along the east side of Iberg Road from Broadway to Koch Road as well as resurfaced an existing walking path in Glik Park.
- The Water & Sewer division made some corrections to the water main in the intersection of 19th Street & Cypress Street. Korte & Luitjohan replaced the pavement in time for the Kirchenfest runners to make use of the newly renovated intersection last weekend.



## On Tap for this Fall

- In September the Street & Alley Division will be doing oil and chip of some of the city streets. Weather permitting, work is expected to begin September 20th. A full listing of streets involved will be forthcoming.
- The Broadway sidewalk extension, originally scheduled for early summer, is currently out for bid. Bids will be opened on September 15th with an award expected at the council meeting on September 19th.
- The Water & Sewer Division will construct a new water line on Pine Street between 13th Street and 17th Street.